TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Developement works at out Door Stadium in PKS Colony Ground in ward no 13	
2	Estimate Cost	Rs. 50.00 Lakhs	
3	Work Code	P-2652	
4	Job Code	013-18-000044	
5	A.S No.	EE/PP/AS/53/17-18 20/3/18	
6	T.S No	CE/D2/TS/493/17-18 20/3/18	
7	Work Order/Agreement No	BBMP/EE/PP/WO/57/17-18 27/3/18	
8	Tender Premium	SR	
9	Stipulated Time for completion of Work	120 Days	
10	Targeted Monthly progress		
11	Progrees Achived Till date		
12	Reasons for Delay	Due to Land Disputes Work Delayed	
13	Time Extension Requested	40 Days	
14	Assistant Executive Engineer's Recommendation	Recommended.	
15	Executive Engineer's Recommendation	As per the Enquiry report it is approved	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer,
Ward no.

Asst. Executive Engineer,
Sub Division

Executive Engineer
Division.

Scanned by CamScanner

Bangalore Mahanagara Palike

Scanned by CamScanner